BRUHATH BENGALURU MAHANAGARA PALIKE
FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUR DATE

Sl No	Description	Details
1	Name of the Work	Construction of Dry waste center at Abbigere and other works in ward no.12 Shettyhalli Sub Division
2	Estimated cost and Technical Sanction No and Date	Rs.30.00 Lakhs EE/DD/TS/30/18-19 Dt: 25.05.2019
3	Amount of Tender	3000000
4	Job Code No	012-19-000025
5	Name & Address of the contractor	M/s Technical Manager(West) KRIDL, #280, 59th cross, 17th C main road,, 3rd Y Block, Rajajinagara, Bangalore 560010
6	Agreement No & Date	EE/DD/AGR/547/19-20 Date: 01-02-2020
7	No & Date Under which the work order has been issued	EE/DD/WO/547/19-20 Date: 01.02.2020
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	23.04.2020
10	Date of receipt of application in Sub Division	23.04.2020
11	Weather time extended	
12	Due date of Starting the work	01.02.2020
13	Due date of Completion of the work	30.04.2020
14	Actual Date of Completion of the work	29.10.2020
15	Progress achieved during first extension	30%
16	Time extension period applied for	01.05.2020 to 29.10.2020
17	No of Days	182 days
18	Time Extension Recommended	Due to Covid-19 crisis recommened for without penalty

Recommend 4 days for physical progress delay.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ ನಂ. 12, ಶೆಟ್ಟಿಹಳ್ಳಿ
ಬಿ, ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73